

Activity ID	Planned Start	Activity Name	Original Duration	Classic Schedule Layout																																												
				August 2019					September 2019					October 2019					November 2019					December 2019					January 2020					February 2020					March 2020					April 2020				
				29	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	03	10	17	24	02	09	16	23	30	06	13	20						
Total	31-Jul-19		159	09-Mar-20, Total																																												
Goodlander			0																																													
Wall Procurment	31-Jul-19		15	21-Aug-19A, Wall Procurment																																												
A1210	31-Jul-19	NOTIFIED ENGINEER OF LONG LEAD ITEMS	0	◆ NOTIFIED ENGINEER OF LONG LEAD ITEMS																																												
A1220	06-Aug-19	NOTIFIED ENGINEER OF ENGINEERING DELAY	0	◆ NOTIFIED ENGINEER OF ENGINEERING DELAY																																												
A1230	06-Aug-19	AGREED TO LOCK N LOAD WALL AS REPLACV	0	◆ AGREED TO LOCK N LOAD WALL AS REPLACEMENT FOR ULTRABLOCK																																												
A1250	06-Aug-19	REQUESTED NATIVE SOIL PROPERTIES	0	◆ REQUESTED NATIVE SOIL PROPERTIES																																												
A1240	08-Aug-19	RECIEVED NATIVE SOIL PROPERTIES	0	◆ RECIEVED NATIVE SOIL PROPERTIES																																												
A1260	12-Aug-19	ASKED FOR CLARIFICATION ON SOIL PROPEF	0	◆ ASKED FOR CLARIFICATION ON SOIL PROPERTIES																																												
A1280	13-Aug-19	RECIEVED CLARIFICATION	0	◆ RECIEVED CLARIFICATION																																												
A1290	15-Aug-19	EXECUTED CONTRACT WITH EARTH SOLUTIC	0	◆ EXECUTED CONTRACT WITH EARTH SOLUTIONS																																												
A1300	20-Aug-19	SUBMITTED WALL	0	◆ SUBMITTED WALL																																												
A1310	21-Aug-19	WALL APPROVED AND ORDERED	0	◆ WALL APPROVED AND ORDERED																																												
Phase 1	26-Aug-19		31	07-Oct-19, Phase 1																																												
A1010	26-Aug-19	Job Start	0	◆ Job Start																																												
A1090	26-Aug-19	Tree Removal	2	Tree Removal																																												
A1080	28-Aug-19	Clear and Grub/removal of S&O	3	Clear and Grub/removal of S&O																																												
A1050	02-Sep-19	Lock and Load Wall	9	Lock and Load Wall																																												
A1030	06-Sep-19	Install Drainage	11	Install Drainage																																												
A1020	13-Sep-19	Excavation/Road build	8	Excavation/Road build																																												
A1130	25-Sep-19	C&G	4	C&G																																												
A1120	01-Oct-19	Sidewalk	4	Sidewalk																																												
A1110	07-Oct-19	Pave Base Lift	1	Pave Base Lift																																												
Phase 2	08-Oct-19		34	22-Nov-19, Phase 2																																												
A1320	08-Oct-19	Clear and Grub/removal of S&O	4	Clear and Grub/removal of S&O																																												
A1330	14-Oct-19	Lock and Load Wall	10	Lock and Load Wall																																												
A1340	14-Oct-19	Install Drainage	10	Install Drainage																																												
A1350	28-Oct-19	Excavation/Road build	8	Excavation/Road build																																												
A1170	29-Oct-19	Electrical Underground	5	Electrical Underground																																												
A1360	07-Nov-19	C&G	3	C&G																																												
A1370	12-Nov-19	Sidewalk	4	Sidewalk																																												
A1380	18-Nov-19	Pave Base Lift	1	Pave Base Lift																																												
A1040	19-Nov-19	Mill	2	Mill																																												
A1390	21-Nov-19	Pave Mill area and Overlay	1	Pave Mill area and Overlay																																												
A1160	22-Nov-19	Striping/Signage	1	Striping/Signage																																												
A1200		Project shut down	0	Project shut down																																												
Electrical Shut down	03-Mar-20		5	09-Mar-20, Electrical Shut down																																												
A1180	03-Mar-20	Estimated Signal arrival date	0	◆ Estimated Signal arrival date																																												
A1190	03-Mar-20	Finish Electrical	5	■ Finish Electrical																																												