## SE THIRD ST WATER MAIN REPLACEMENT 3 Week Lookahead Schedule

TASK			April					April							
	MON 11	12	13	14	15	18	19	20	21	<sup>FRI</sup> 22	мон 25	26	27	<sup>THU</sup> 28	2°
Run main line to riverview	~	~													
grind from riverview to tie in point past valleyview		~													
install mainline from riverview to valleyview		V	V	V		~									
fill from southern to riverview				V											
flush from southern to riverview						V									
install main from valleyview to tie in point							V								
pull bacteria test from southern to riverview							~								
get a good result from bacteria test								<b>V</b>							
Install services from southern to pleasant									~		~	~			
fill from riverview to tie in point									~						
flush from riverview to tie in point											<b>\</b>				
pull bacteria test from riverview to tie in point												~			
run services from pleasant to riverview													V	V	
get a good result from bacteria test													V		