

4/7/2017

Project	Palm Park Booster Station and Well No. 7 Improvements																												
Superintendent	Andy Peters																												
Owner	City of Selah																												
		APRIL																											
NO.	ACTIVITY	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28		
		Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri		
1	MASONRY (PADILLA)	X	X																										
2	W10 X 33 HOIST RUNWAY BEAM INSTALL	X																											
3	ROUGH FRAMING - ROLL TRUSSES (BAUDER)			X	X	X																							
4	ADDED VALVE NEAR RESERVOIR	X	X	X																									
5	DELETED VALVE NEAR RESERVOIR	X	X																										
6	OVERFLOW DRAIN LINE REVISIONS				X	X																							
7	ELECTRICAL TRENCH EXCAVATION				X	X																							
8	ELECTRICAL ROUGH-IN (PRIMARY)								X	X	X	X	X			X													
9	ROOF DRY-IN (ALL-VALLEY)									X																			
10	GYPSON BOARD INSTALL																X	X	X										
11	CURB & SIDEWALK PLACEMENT (WITHROW)																X	X											
12	PUMP PAD INSTALLATION (WITHROW)																	X											
13	PUMP INSTALLATION (PUMPTECH)																		X										
14	MECHANICAL PIPING INSTALL																		X	X				X					
15	ELECTRICAL EQUIPMENT INSTALLATION (PRIMARY)																								X	X	X	X	
16	OVERHEAD COILING DOOR INSTALLATION (DUPREE)																											X	

ACTION ITEMS: