

ID	Task Mode	Task Name	Duration	Start	Finish	
24		<b>N. Third Street</b>	<b>49 days</b>	<b>Mon 6/7/21</b>	<b>Fri 8/13/21</b>	
25		Neighborhood Flyers	5 days	Mon 6/7/21	Fri 6/11/21	Chervenell
26		Relocate Trailers, Clear Work Area, Survey	5 days	Mon 6/14/21	Mon 6/21/21	Chervenell,Chandler
27		Set Up Traffic Control	1 day	Mon 6/21/21	Mon 6/21/21	StripeRite
28		Sawcut roadway & Sidewalks	2 days	Mon 6/21/21	Tue 6/22/21	R&R
32		Install New Water Line	5 days	Wed 6/23/21	Tue 6/29/21	Tri-Valley
34		New Water Service & Utilities Homes 1 & 2	1 day	Thu 7/8/21	Thu 7/8/21	Tri-Valley
35		New Water Service & Utilities Homes 3 & 4	1 day	Fri 7/9/21	Fri 7/9/21	Tri-Valley
29		New Water Service & Utilities Homes 5 & 6	1 day	Mon 7/12/21	Mon 7/12/21	Tri-Valley
30		Remove existing asphalt & Concrete East Side Of Street	1 day	Tue 7/13/21	Tue 7/13/21	Tri-Valley Hyatt
33		Install New Storm Drain Utilities	3 days	Wed 7/14/21	Fri 7/16/21	Tri-Valley Hyatt
31		ROW maintenance (Tenant Entrances)	4 days	Mon 7/19/21	Thu 7/22/21	Wero, Tri-Valley Hyatt
36		Prep and Pour Sidewalks East Side of Street	7 days	Fri 7/23/21	Mon 8/2/21	Wero, Tri-Valley Hyatt
39		Prep and pour asphalt	3 days	Tue 8/3/21	Thu 8/5/21	NWSS, StripeRite
38		Striping & Signage	2 days	Fri 8/6/21	Mon 8/9/21	NWSS, StripeRite
37		Punchlist	4 days	Tue 8/10/21	Fri 8/13/21	Tri-Valley, Wero, St
10		<b>E Bartlett Ave</b>	<b>30 days</b>	<b>Mon 6/21/21</b>	<b>Mon 8/2/21</b>	
12		Set Up Traffic Control	1 day	Mon 6/21/21	Mon 6/21/21	StripeRite
11		Sawcut for water line & Sidewalk	1 day	Wed 6/23/21	Wed 6/23/21	R&R
13		Install New Water line	5 days	Wed 6/30/21	Wed 7/7/21	Tri-Valley
14		New Water Service & Utilities Homes 1 & 2	1 day	Tue 7/13/21	Tue 7/13/21	Tri-Valley
15		New Water Service & Utilities Homes 3 & 4	1 day	Wed 7/14/21	Wed 7/14/21	Tri-Valley
16		New Water Service & Utilities Homes 5 & 6	1 day	Thu 7/15/21	Thu 7/15/21	Tri-Valley
17		New Water Service & Utilities Homes 7 & 8	1 day	Fri 7/16/21	Fri 7/16/21	Tri-Valley
18		New Water Service & Utilities Homes 9 & 10	1 day	Mon 7/19/21	Mon 7/19/21	Tri-Valley
19		Water Tie In At N First & Hydrant Install	1 day	Tue 7/20/21	Tue 7/20/21	Tri-Valley
20		Backfill & Prep	1 day	Wed 7/21/21	Wed 7/21/21	Tri-Valley
23		Asphalt & Sidewalk Patch	1 day	Thu 7/22/21	Thu 7/22/21	NWSS, StripeRite
21		Striping & Signage	2 days	Fri 7/23/21	Mon 7/26/21	NWSS, StripeRite
22		Punchlist	5 days	Tue 7/27/21	Mon 8/2/21	Tri-Valley, Wero, StripeRite, NWSS
40		<b>E Bartlett Ave (Phase 2)</b>	<b>3 days</b>	<b>Mon 4/4/22</b>	<b>Wed 4/6/22</b>	
41		Grind and Overlay	3 days	Mon 4/4/22	Wed 4/6/22	

Project: John Campbell ROW W  
Date: Thu 6/3/21

Task		Project Summary		Manual Task		Start-only		Deadline		Manual Progress	
Split		Inactive Task		Duration-only		Finish-only		Critical			
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Critical Split			
Summary		Inactive Summary		Manual Summary		External Milestone		Progress			