GRANITE

Weekly Activity Schedule

Job Name : Selah Naches Ave. & 1st. Str. Sidewalk Improve
Contract Time: 15 Working Days

	WORKING HOURS:																								
	DATE:	8/31	9/1	9/9	9/10	9/11	9/12	9/13	9/14	9/15	9/16	9/17	9/18	9/19	9/20	9/21	9/22	9/23	9/24	9/25	9/26	9/27	9/28	9/29
Contractor		SAT	SUN	MON	TUE	WED	THR	FRI	SAT	SUN	MON	TUE	WED	THR	FRI	SAT	SUN	MON	TUE	WED	THR	FRI	SAT	SUN
	WORKING DAYS:			1	2	3	4	5			6	7	8	9	10			11	12	13	14	15		
Granite/Interstate/ stripe Rite	MOBILIZATION/SAW CUTTING/TRAFFIC CONTROL			X																				
GRANITE	UNCLASSIFIED EX INCL. HAUL				X	X																		
GRANITE	CSBC/CSTC/PREP CURB						X	X																
WITHROW	TRAFFIC CURB/PATIO CURB/STAIRS										X	X												
GRANITE	PREP 4" & 6" SIDEWALKS												X	X										
WITHROW	POUR 4" & 6" SIDEWALKS													X	X									
GRANITE	PATCH 15 TON HMA																	X						
GRANITE	DEMOBILIZATION																	X						
													SUSPENSION TILL TRAFFIC SIGNALS ARRIVE THEN RESUME AND STRIPE											
COMPANY	CONTACT	PHONE		FAX			CELL																	