Project:	West Goodlander Road Improvements
Onsite Contact:	TBD
Project Manager:	Joel Greear 509-899-7371
Arch/Eng:	HLA Engineering
Owner:	City Of Selah
Last Revision:	6/23/2020

CENTRAL PAVING

	Task Description	Team Member	July																					August																														
			13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30
			Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun
1	Notice To Proceed	HLA & CP								X																																										
2	Paint Demo Limits	HLA	X																																																	
3	Request Locates	Central Paving	X																																																	
4	Rock Under Concrete Testing	Baer Testing																																																		
5	HMA Testing	Baer Testing																																																		
6	Concrete Testing	Baer Testing																																																		
8	Mobilization	Central Paving								X																																										
9	Set Up Traffic Control	Central Paving								X																																										
10	Install TESC	Central Paving								X																																										
11	Lower Utilities	Central Paving								X	X	X	X																																							
12	Concrete Demo/Prep	Central Paving								X	X	X	X																																							
13	Clearing & Grubbing	Central Paving								X	X	X	X																																							
14	Retaining Wall	Central Paving											X				X	X	X	X				X	X																											
15	Shoulder Widening	Central Paving											X				X	X	X	X																																
16	Form/Pour Curb & Gutter	Central Paving																						X	X	X	X																									
17	Form/Pour Sidewalk/Ramps	Central Paving																						X	X	X	X																									
18	Mill HMA	Central Paving															X	X	X	X																																
19	Temp Markings	Central Paving															X	X	X	X																																
20	Crack Sealing	Stripe Rite																						X	X	X	X																									
21	HMA Pre-level/Overlay	Central Paving																													X	X	X																			
22	Raise/Concrete Utilities	Central Paving																																X				X	X													
23	Patch Utilities	Central Paving																																X				X	X													
24	Pavement Markings	Stripe Rite																																				X														
																																						X	X	X	X											
25	Restoration/Cleanup	Central Paving																																																		
26	Punch List	HLA & CP																																				X	X	X	X											
27	Demobilization/Closeout	Central Paving																																				X	X	X	X											
28	Substantial Completion	All																																							X											
29	Final Completion	All																																							X											
	30 Working Days																																																			